



City Council Regular Meeting AGENDA ITEM

NUMBER: 15

SUBJECT:

Final Acceptance of the Gilmore Avenue – Simmons Street to Allen Lane Project (Bid No. 1635, CIP Project No. 10462) and Authorization to File the Notice of Completion. (Ward 2-Garcia-Anderson) (For Possible Action; Recommendation – Approve and Authorize)

REQUESTED BY:

Michael Hudgeons, Director of Public Works

WARD:

(Ward 2 - Garcia-Anderson)

RECOMMENDATION OR RECOMMEND MOTION:

Approve the final acceptance and authorize filing the Notice of Completion.

FISCAL IMPACT:

ACCOUNT NUMBER:

N/A

STAFF COMMENTS AND BACKGROUND INFORMATION:

The Gilmore Avenue, Simmons Street to Allen Lane Project (Project) included a new half-street section of asphalt concrete, removal/replacement of existing AC areas, curb, gutter, restriping, LED lighting system, utility relocations, ADA/safety enhancements, and other miscellaneous appurtenances as were needed to complete the project.

On October 24, 2022, City Council awarded the construction contract for the Project to Wadley Construction, Inc. in the amount of \$830,164.22.

The Project was completed under budget at a total cost of \$777,705.73 and is now ready for final acceptance. Upon final acceptance of the Project, the Notice of Completion will be signed by the Mayor and recorded at the Office of the County Recorder. Under the Contract, the Contractor is required to guarantee the work for one year, effective September 26, 2023.

CIP No. 10462	Related Item:	
LIST CITY COUNCIL GOAL(S): Well - Planned Quality Growth, Safe and Livable Community		
PREPARED BY: Michael Hudgeons, Director of Public Works	Respectfully Submitted Micaela R. Moore, City Manager	MEETING DATE: September 18, 2024